



Over Doctor's Surgery New extension and re- furbishment works

PROJECT UPDATE

To all Over Doctor's Surgery staff and patients,

We are now into the fifth week of our works here in Over. As the programme progresses, we hope you will notice and benefit from the additions and alterations we have been challenged with to deliver to your surgery.

After the last couple of week's on site, you will have hopefully noticed we have achieved the following:

- New entrance surface water drainage formed**
- New entrance kerbs installed**
- New entrance drainage channel installed**
- New entrance tactile paving slabs installed**

Over the next couple of weeks, our focus will be on:

- Completing tarmacking works to new entrance**
- Completing block paving works to new entrance**
- Opening to entrance to the public**
- Closing off existing entrance and forming temporary walkway into surgery**
- Removal of vegetation in footprint of new extension**
- Commencement of foundations for new extension**

If you have any concerns or questions about the works we are carrying out please contact one of our site management team and we will be more than happy to answer and resolve your queries.

Finally we would like to thank you for your patience and cooperation during our time here, it is greatly appreciated.

The Project/Site Management Team - Probus Construction



Contracts Director: **Chris Hill**

Mobile: **07946 719397**

Email:

chris.hill@probusconstruction.co.uk

Site Manager: Ben Mills

Mobile: **07739 145264**

Email:

ben.mills@probusconstruction.co.uk